



Taita Taveta County

Notable Projects

Ministry of Lands, Public Works, Housing and Urban Development

Constituency	Project Name	Scope	Cost (KES)	Start Date	End Date	Status
Voi	Construction of Maungu market	Construction of Ground Plus 1 Level with 200 Modern stalls	49,676,900			45% Complete
Wundanyi	Wundanyi Affordable housing programme	Construction of affordable housing adjacent to Mbela Estate				
Voi	National Housing Corporation Voi Houses	80 two bedroom units	224,000,000	2018-05-24	2024-04-30	80% complete <i>Ground Status: 80% complete</i>
Voi	Affordable Housing Project at Voi	Construction of 220 affordable housing units in Voi	467,264,016			0%
Voi	Proposed Voi Pool Affordable Housing Project	Construction of 458 units inclusive of commercial shops. (With Associated	177,986,037	2024-07-01		5% Complete

Amenities and
Infrastructure)

Mwatate	Mwatunge ESP Market			96%	<i>Ground Status: 96% Complete</i>
Voi	Voi AHP with Associated Infrastructure Package 2		55,167,097		80% Complete Casting ongoing. 1. Market block 80% Completion in casting the ground floor slab & Formwork 2. Ablution block 70% Casting of the slab complete. 3. Waste collection cubicle 35% <i>Ground Status: 80% Complete, Casting ongoing. 1. Market block 80% Completion in casting the ground floor slab & Formwork 2. Ablution block 70% Casting of the slab complete. 3. Waste collection cubicle 35%</i>
Voi	Voi Affordable Housing programme which was formerly referred to as Voi pool Housing (Phase 1)	Construction of 220 housing units in a demarcated area of approximately five acres.	467264 015		Not yet started. <i>Ground Status: Not yet started</i>
Voi	Voi pool Housing (Phase 2)	The scope consists of 11 complete three-bedroom standalone units with a separate servant quarter and several apartments.			<i>Ground Status: 11 three-bedroom standalone units complete</i>

Constituency	Project Name	Scope	Cost (KES)	Start Date	End Date	Status
Voi	Digital hub - The Taita Taveta National Polytechnic	50 Computers				100% Complete

Ministry of Roads and Transport

Constituency	Project Name	Scope	Cost (KES)	Start Date	End Date	Status
Taveta	Spot Improvement of Cess (Nghonji) – Rekeke – Lake Jipe Road. Phase 1	Length of Project Road: 15 km Upgrading to Bitumen Standard • Drainage Structures – Pipe, Box Culverts and Bridges (18No. Box culverts, 27No. Pipe culvert crossings of 1200mm diameter and 2 No. sleeves)	2,033,653,692	2024-06-24	2026-12-23	Physical Progress: 1% Design:100% Mobilization: 60% Complete. Pending payment of KES. 525,103,686.00. <i>Ground Status: Physical Progress: 13% Design: • The Contractor has completed 7 No. Box Culverts</i>
	Construction of Illasit — Rombo — Njukini —Taveta Road (B55)	65 Kms				
Mwatate and Wundanyi Constituencies	Upgrading to bitumen standards and maintenance of (A23) Mto Mwangodi-Dawida-Mbale-Wundanyi-Bura Junction (A23) road Contract No. RCW/608	Upgrading to Bitumen Standards of 56kms Road link Drainage Structures – Pipe, Box Culverts and Bridges	2,081,106,175	2021-09-13	2024-09-13	11.53 % (Suspended) Black Top Achieved is 5.83 Kms <i>Ground Status: 11.53%</i>
	Upgrading to bitumen standards of Taita Taveta package 1 Road	Road Works - Clearance of road reserve - Earth works to formation level - Provide, process and compact 400 mm thick layer of improved	646,510,601	2024-02-13	2025-08-12	95.11% <i>Ground Status: 95.11%</i>

subgrade as per the cross-section drawings/as instructed by the Engineer {to be compacted to 100% MDD (AASHTO T99)} - Construction of a 150 mm thick layer of natural gravel as Sub-base. - Construction of a 150 mm thick layer of cement improved natural gravel as a base. - Provision, laying and compaction of 50 mm AC Type 1(0/20 mm gradation) as wearing course on main carriage way and shoulders. - Construction of Box culvert across FC river as per the designs - Road furniture – laying of kerbs and channels, bollards, road signs and marking Drainage Works - Excavation/cleaning of drains and culverts - Installation/repair of culverts - Stone pitching as directed by the Engineer - Construction of box culvert as instructed by the Engineer Maintenance of passage

Upgrading to bitumen standards of Taita Taveta package 2 Road	<p>Road Works - Clearance of road reserve - Earth works to formation level - Rockfill as directed by the Engineer - Provision, processing and compacting 300 mm thick layer of improved subgrade as per the cross-section drawings/as instructed by the Engineer {to be compacted to 100% MDD(AASHTO T99)} - Construction of a 150 mm thick layer of natural gravel as Sub-base. - Construction of a 150 mm thick layer of cement improved natural gravel as a base. - Provision, laying and compaction of 50 mm AC Type 1(0/20 mm gradation) as wearing course on main carriage way and shoulders. Drainage Works - Excavation/cleaning of drains and culverts - Installation of culverts - Stone pitching as directed by the Engineer</p> <p>Maintenance of passage of traffic through and around the works. Maintenance of</p>	646,543,458	2024-01-30	2025-07-30	100% (Substantially complete – Under Defects Liability Period)	<i>Ground Status: 100% (Substantially complete – Under Defects Liability Period)</i>
---	---	-------------	------------	------------	--	--

works during Contract Period.

Ministry of Energy & Petroleum

Constituency	Project Name	Scope	Cost (KES)	Start Date	End Date	Status
Voi	Public Street Lighting	Installation of 1342 Public Street Lights	94,940,584	2013-03-01		100% complete
Taveta	Public Street Lighting	Installation of 544 Public Street Lights	34,468,986	2013-03-01		100% complete
Mwatate	Public Street Lighting	Installation of 423 Public Street Lights	30,869,627	2013-03-01		100% complete
Wundanyi	Public Street Lighting	Installation of 1055 Public Street Lights	65,779,195	2013-03-01		100% complete

Ministry of Water, Sanitation and Irrigation

Constituency	Project Name	Scope	Cost (KES)	Start Date	End Date	Status
	Mzima Pipeline Phase II					10% (Project Development Stage)
Taveta	Desilting Of River Lumi And Murabani Irrigation Project Lot 2	Desilting of canal & river	29,870,000	2023-01-02	2023-12-31	85% complete and ongoing.
Taveta	Rehabilitation works of Kamleza irrigation Scheme and Marodo Irrigation Scheme phase 2-3,075	Desilting of drains and canals	19,800,000	2022-11-15	2023-11-15	100%
Taita Taveta	Rehabilitation works of River Lumi-Majengo and Africa	Desilting of main scheme drains	19,800,000	2022-12-05	2023-12-06	85% COMPLETE.

Kusini Irrigation Scheme-
2,000 acres

Taita Taveta	Rehabilitation works of Flood Protection Works of Mboghoni ward-Kiwalwa and Kimorigo Irrigation Scheme	Desilting of drains and canals	19,926,000	2022-12-05	2023-12-06	complete
TAVETA	Desilting Of River Lumi And Murabani Irrigation Project Lot 7	Desilting of Interconnecting drains and construction of Auxiliary structures	29,550,000	2023-01-01	2024-02-09	90% complete and ongoing..
TAVETA	Desilting Of River Lumi And Murabani Irrigation Project Lot 6	Desilting of canal & river	29,657,500	2023-05-23	2023-05-23	95% complete and ongoing.
TAVETA	Desilting Of River Lumi And Murabani Irrigation Project Lot 5	Desilting of Interconnecting drains and construction of Auxiliary structures	29,875,000	2023-02-03	2024-02-03	87% complete and ongoing
TAVETA	Desilting Of River Lumi And Murabani Irrigation Project Lot 4	Desilting of canal & river	29,701,000	2023-01-02	2023-12-31	12% complete and ongoing
Taveta	Desilting Of River Lumi And Murabani Irrigation Project Lot 3	Desilting of canal & river	29,720,000	2022-07-01	2023-06-01	21% complete and ongoing.
taveta	Desilting Of River Lumi And Murabani Irrigation Project Lot 1	Desilting of Interconnecting drains and construction of Auxiliary structures	28,855,000	2023-03-03	2024-03-03	100% complete

Ministry of Environment and Forestry

Constituency	Project Name	Scope	Cost (KES)	Start Date	End Date	Status
--------------	--------------	-------	------------	------------	----------	--------

Wundanyi	Construction of Farmer's Resource Centers in Tait Taveta	To research activities and dissemination of forestry technologies to stakeholders in the fore mentioned Counties in the spirit of devolution and meeting stakeholders needs	348,000,000	2014-01-01	2026-06-30	51.7%
----------	--	---	-------------	------------	------------	-------

Ministry of Education

Constituency	Project Name	Scope	Cost (KES)	Start Date	End Date	Status
VOI	TAITA TAVETA NATIONAL POLYTECHNIC					50% Complete

Ministry of Interior and National Administration

Constituency	Project Name	Scope	Cost (KES)	Start Date	End Date	Status
Mwatate	Kamtonga Police Station	The facility incorporates housing offices for the OCS and Deputy OCS, a general anti-crime unit, a pool office, a boardroom, juvenile and adult holding cells, a female detention unit and a Children Rescue Centre				100% Complete and Operational <i>Ground Status: 100% complete</i>

Constituency	Project Name	Scope	Cost (KES)	Start Date	End Date	Status
Mwatate Constituency &	Upgrading to bitumen standards and Maintenance of (A23) Mto Mwangodi-	upgrading to bitumen standards	2,081,106,175			

Wundanyi
Constituency

Dawida-Mbale-Wundanyi-
Bura junction (A23) road
Contract No. RWC/608